

MEMO FOR INFORMATION

TO: Committee of the Whole
FROM: GLENN HORNE, CAO
SUBJECT: ICIP PROJECT UPDATES
DATE: 25/06/2024

Net Zero Community Buildings

- Solar installs continue this week in St. Andrew's, working on schedule in Lochaber. Arisaig and Mini Trail are live this week, just waiting in NSP for St. Josephs.
- Insulation work is delayed, because of lack of contractors available. Working on hiring people, splitting up the work into individual jobs, and hoping to get work completed that way.
- On track for a fall completion. All reports are complete and have been submitted to the province at this point.
- Information will come to Council late July for commissioning ceremony and celebration in Heatherton in September.

St. Josephs Water System Expansion

- Work continues on the installation of the water tower.

Antigonish AT Corridor

- Municipal and WSP staff conducted a site meeting along the AT corridor between Spruce Drive and Church Street on June 18th to discuss signage, lighting, and landscaping opportunities. A stakeholder information gathering workshop is being planned for July.

